EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drains and culverts at Brundavan layout, Hariraja layout, Hanumappa layout and surrounding area in ward no:03 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	
4	Name of Contractor	Technical Manager (west) KRIDL Bangalore
5	Agreement no	
6	No and date under which work order issued	BBMP/EE/YNK.D/W.O/191/2019-20 dated: 10.11.2019
7	Time limit rriginally fixed for completion	90days
8	Date of application by the contractor for granting	5/2/2020
9	Date of receipt of application in the Sub Division office	5/2/2020
10	Extension granted if any	Do to covid effect, the Labours are not available, & BWSSB work,
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	90%
12	Work carried out during 1st extension	10 %
13	Work carries out during 2nd extension	—

14	Time now applied for	476 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Nil
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	Due to COVID-19 & BWSSB work Not imposing any penalty EOT may be Approved.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64